

Subcontractor's Pre-Job Conference Form: HAMEL CONCRETE, INC

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor HAMEL CONCRETE, INC		
Company Address 26431 JEFFERSON AVE STE A MURRIETA, CA 92562	Phone Number	Fax Number
CSLB License Number 1011533	DIR Number 1000035646	
Contractor License Classification A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-8 - CONCRETE		

Pre-Award & Contract Information

Bid Number CC22-0902-08-A1-G1	Bid Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	Prevailing Wage Determination 2023-1	
Contract Number CC22-0902-08-A1-G1	Contract Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	DIR Project Number	Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Site & Building Concrete & Concrete Reinforcing Waterproofing

Jobsite Scheduling Information

Expected Start Date 12/25/2023	Estimated Duration(Days) 261
Number of Shifts 1	Shift Description 7:00AM-3:30PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chris	Salazar	csalazar@hamelinc.com	(951) 764-1957
No		Sam	Cota	scota@hamelinc.com	(909) 614-9552

Crew: Excavation

Scope of Work your firm will perform on this project
Excavate & backfill footings

Equipment to be utilized in performing work on this Project
Backhoe Skiploader Loader Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Excavation & backfill using equipment	Pending	12/26/2023 - 1/24/2024	1	2
Laborers Local 89	Laborer	Pending	Hand clean excavations, backfill handwork	Pending	12/26/2023 - 1/24/2024	1	2

Crew: Structural & Site Concrete Carpenters

Scope of Work your firm will perform on this project
Form & strip walls, columns decks, edgeform, stairs etc. Set rebar & bolt templates

Equipment to be utilized in performing work on this Project
10k Reach Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Forming & stripping etc. Setting embeds, anchor bolts, rebar templates etc.	Pending	12/26/2023 - 5/1/2025	5	15

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	QUALITY REBAR, INC.	Installation of site & building concrete reinforcement
No	ANGELUS WATERPROOFING & RESTORATION INC	Installation of sheet waterproofing