Subcontractor's Pre-Job Conference Form: Brady West, Inc.

Status Version

Published

Assigned PSA Specialist Email Phone Number

Rey Pedregon rpedregon@sandi.net (619) 288-5592

Subcontractor's Information

Contractor

Brady West, Inc.

Company Address Phone Number Fax Number

13324 Chandler Rd Omaha,

NE 68138

CSLB License Number DIR Number

1098648 PW-LR-1000989702

Contractor License Classification

B - GENERAL BUILDING, C-2 - INSULATION AND ACOUSTICAL, C-61 / D24 - METAL PRODUCTS, C-61 / D12 - SYNTHETIC PRODUCTS, C28 - LOCK AND SECURITY EQUIPMENT, C-61 / D16 - HARDWARE, LOCKS AND SAFES, C-9 - DRYWALL, C33 - PAINTING AND DECORATING, C35 - LATHING AND PLASTERING, C-61 / D34 - PREFABRICATED EQUIPMENT, C-61 / D31 - POLE INSTALLATION AND MAINTENANCE, C-61 / D28 - DOORS, GATES AND ACTIVATING DEVICES

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

CZ21-0550-08-A3-G3 MIRA MESA HIGH SCHOOL 2023-1

WSM PHASE 2

Contract Number **Contract Title DIR Project Number** Contract Amount

CZ21-0550-08-A3-G3 MIRA MESA HIGH SCHOOL

\$67.262.618.0 WSM PHASE 2

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

- Interior and Exterior Cold-Formed Metal Framing - Interior Drywall and Interior Finishing -Exterior Sheathing - Tyvek Building Wrap - Lathing and Cement Plastering - Head of Wall and Bottom of Wall Joint Sealants by Subcontractor - Rigid Insulation behind Plaster by Subcontractor - Plaster Joint Sealants by Subcontractor - Scaffolding by Subcontractor

Jobsite Scheduling Information

Expected Start Date Estimated Duration(Days)

6/3/2024 912

Number of Shifts Shift Description 1

7:00AM - 3:30PM

Pay Period End Day Pay Day

Friday Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Vincent	Gilmore	vgilmore@bradywestinc.com	(619) 520-8781

Crew: Framers, Hangers, Tapers, Lathers and Plasterers

Scope of Work your firm will perform on this project

- Exterior framing of walls and ceilings. Interior framing of walls and ceilings. Interior drywall hanging and interior drywall finishing of walls and ceilings. Sheathing at exterior walls and ceilings. Building paper at exterior walls.
- Lathing of exterior walls and ceilings behind finish plaster assemblies.
 Plastering of exterior walls and ceilings.

Equipment to be utilized in performing work on this Project

Hand tools and scissor Lifts

Referral and Jurisdictional Assignment

UNION	DIR CLASSIF ICATION	ASSIGN MENT STATUS	ASSIGN MENT ACTIVITI ES	ASSIGN MENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Carpente rs Local 619	Carpente r	Pending	- Interior and Exterior Cold- Formed Metal Framing -	Pending	6/1/2024 - 8/1/2026	10	15

UNION	DIR CLASSIF ICATION	ASSIGN MENT STATUS	ASSIGN MENT ACTIVITI ES	ASSIGN MENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
			Interior				
			Drywall				
			and				
			Interior				
			Finishing				
			- Exterior				
			Sheathin				
			g - Tyvek				
			Building				
			Wrap -				
			Lathing				
			and				
			Cement				
			Plasterin				
			g				

Crew: Plaster Tenders

Scope of Work your firm will perform on this project

Plaster mixing and clean-up

Equipment to be utilized in performing work on this Project

Hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIF ICATION	ASSIGN MENT STATUS	ASSIGN MENT ACTIVITI ES	ASSIGN MENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Plasterer s Tenders of So. Cal. Local 1414	Plaster Tender	Pending	Plaster mixing and clean up	Pending	1/1/2024 - 8/1/2026	2	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CR INSULATION, INC.	- Head of Wall and Bottom of Wall Joint Sealants - Rigid Insulation behind Plaster Assemblies
No	COMMERCIAL SCAFFOLDING OF CALIFORNIA, INC.	- Scaffolding
No	KARCHER INTERIOR SYSTEMS INC	- Exterior Sealants at Plaster