Subcontractor's Pre-Job Conference Form: SUMMIT EROSION CONTROL

Status Version

Published

Assigned PSA Specialist Email Phone Number

Rey Pedregon rpedregon@sandi.net (619) 288-5592

Subcontractor's Information

Contractor

SUMMIT EROSION CONTROL

Company Address Phone Number Fax Number

12600 Stowe St Ste 5 Poway,

Ca 92064

CSLB License Number
968404
DIR Number
1000000425

Contractor License Classification

B - GENERAL BUILDING, C27 - LANDSCAPING, C-61 / D59 - HYDROSEED SPRAYING, C-61 / D63 - CONSTRUCTION CLEAN-UP, C-61 / D64 - EROSION CONTROL

Pre-Award & Contract Information

Bid Number Bid Title Prevaling Wage Determination

CZ21-0550-08-A3-G3 MIRA MESA HIGH SCHOOL 2023-1

WSM PHASE 2

Contract Number

Contract Title CZ21-0550-08-A3-G3 MIRA MESA HIGH SCHOOL WSM PHASE 2

DIR Project Number

Contract **Amount** \$67,262,618.0

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

SWPPP Erosion Control

Jobsite Scheduling Information

Expected Start Date

12/13/2023

Number of Shifts

1

Pay Day

Friday

Estimated Duration(Days)

365

Shift Description

6am - 230pm

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Josh	Boetel	josh.boetel@summiterosion.co	(858) 679-2100

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Lead	Josh	Luke	josh.luke@summiterosion.com	(858) 679-2100
Yes	Foreman	josh	luke	josh.luke@summiterosion.com	(858) 679-2100

Crew: SWPPP

Scope of Work your firm will perform on this project

SWPPP Erosion Control

Equipment to be utilized in performing work on this Project

Dump Truck Skid Steer Forklift Street Sweeper Skip Loader

Referral and Jurisdictional Assignment

UNION	DIR CLASSIF ICATION	ASSIGN MENT STATUS	ASSIGN MENT ACTIVITI ES	ASSIGN MENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Operatin g Engineer s Local 12	Operator	Pending	Street Sweeper Skid Steer Skip Loader	Pending	12/13/20 23 - 12/13/20 24	1	1
Teamster s Local 166	Teamster s	Pending	Material Delivery	Pending	12/13/20 23 - 12/13/20 24	1	1

UNION	DIR CLASSIF ICATION	ASSIGN MENT STATUS	ASSIGN MENT ACTIVITI ES	ASSIGN MENT ACTIVITI ES STATUS	ESTIMAT ED START - END DATE	ESTIMAT ED WORKFO RCE AVERAG E	ESTIMAT ED WORKFO RCE PEAK
Laborers Local 89	Laborer	Pending	Install and Remove Fiber Roll, Gravel Bags, Silt Fence and Safety Fence	Pending	12/13/20 23 - 12/23/20 24	20	30

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE

Contractor not required to submit information