

Subcontractor's Pre-Job Conference Form: FENCECORP INC

Status

Published

Version

1

Assigned PSA Specialist

Todd Ethridge

Email

tethridge1@sandi.net

Phone Number

(619) 719-9773

Subcontractor's Information

Contractor
FENCECORP INC SP
Company Address
18440 VAN BUREN BLVD.
RIVERSIDE, CA 92508
Phone Number
Fax Number
CSLB License Number

886544

DIR Number

1000000850

Contractor License Classification

C13 - FENCING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CY21-0765-42-A4-G3

Bid Title
O'Farrell Charter School - Student
Union Building
Prevailing Wage Determination

2023-2

Contract Number

CY21-0765-42-A4-G3

Contract Title
O'Farrell Charter School - Student
Union Building
DIR Project Number

501887

Contract Amount

\$21,008,833.48

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

installation of 6' and 10' black vinyl chain-link and gates.

Jobsite Scheduling Information

Expected Start Date

8/20/2024

Estimated Duration(Days)

20

Number of Shifts

1

Shift Description

7AM - 3:30pm

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Andy	Hernandez	a.hernandez@fencecorp.us	(951) 201-5789
No	Lead				

Crew: set crew

Scope of Work your firm will perform on this project

Dig and set post.

Equipment to be utilized in performing work on this Project

mini ex and stand-up ditch witch.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Digging post holes.	Pending	8/20/2024 - 9/20/2024	1	1

Crew: stretch and gates

Scope of Work your firm will perform on this project
Framing, stretching chain-link and hanging gates.

Equipment to be utilized in performing work on this Project
hand tools.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	installing chain-link fence.	Pending	8/26/2024 - 9/20/2024	3	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		