

**O'FARRELL WHOLE SITE**

3/6/2017

**Three Week Look Ahead**

	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	
<b>Bldg. 200-A</b>																												
Install paper towel dispenser																											x	
																												Southwest
<b>Bldg. 300</b>																												
Install duct	x	x	x	x																								AMC
Patch casework	x	x																										
Paint interior including casework	x	x	x	x	x			x	x	x	x																	RBE
Paint doors and trim											x	x																RBE
Final gas & condensate to units		x	x																									Advanced
Electrical & mech. Trim													x															Hibbert,AMC
Final clean up								x	x	x	x	x			x													Soltek
Start up units																x												AMC
Program point to point																	x											Climitec
T&B																		x	x									American
Arch. Punchlist													x															HB&A
Arch. Punch corrections													x		x	x	x	x										All trades
Turn over to district																			x									District
<b>Bldg. 200-B</b>																												
Layout wall penetrations	x																											AMC
Demo & frame wall penetrations		x	x	x																								So Cal,Rocky Coast ?
Demo drop ceilings for duct & FSD.			x	x																								So Cal
Layout duct hangers		x																										AMC
Patch wall penetrations				x	x																							Platinum
Install duct hangers			x																									AMC
Patch ceiling tiles				x	x																							Ceiling City
Final power to units			x	x	x			x																				Hibbert
Install duct & FSD.								x	x	x	x	x			x	x	x	x	x								AMC	
Patch drop ceilings																							x	x				Platinum
Paint rooms 205,208 & 218.															x	x	x	x	x									RBE
Paint doors and trim																		x	x									RBE
Finish interior paint																												RBE
Final clean up																							x	x	x	x	x	Soltek

	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
<b>Bldg. 300 Restroom work</b>																											
Remove & salvage elect. Plumb. Fixtures																							x				Hibbert,Advanced
Demo partitions and walls																						x					So Cal
Rough in elect. & plumbing																							x				Hibbert,Advanced
Frame for accessories & backing																								x			Rocky Coast
Patch walls for tile																									x		Platinum
Patch tile																									x		Continental
Paint																											RBE
Set finsh elect. & plumbing																											Hibbert,Advanced
Install partitions & acc.																											Southwest
<b>Bldgs. 200-A,B,C &amp; 300</b>																											
Pull in comm. Wire																							x	x			World Bridge
Install speakers																								x	x		Standard Electronics
Final termination and test comm. System																									x	x	World Bridge
<b>Existing bungalows</b>																											
Install temp fence	x	x																									Soltek
Abatement work			x	x	x			x	x	x	x	x			x	x	x										Janus
Safe off utilities																			x	x							Hibbert,Advanced
Demo bugalows																						x	x	x	x	x	Willert
Fine grade D.G.																									x	x	Willert
Demo last portion of sidewalk																									x		Willert
<b>After Spring break work 4/3-4/21</b>																											
Survey light pole bases & fence limits																											XYZ
Trench for elect. To light poles																											Hibbert
Drill,form,pour light pole bases & sidewalk.																											Demcon
Install chain link fence & gates																											IN-Line
Pull wire & set light poles																											Hibbert
Power,fire alarm & LV to bugalow to 611.																											Hibbert,Simplex,World Brid