

Subcontractor's Pre-Job Conference Form: Hamel Concrete, Inc.

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor Hamel Concrete, Inc. SP		
Company Address 26431 JEFFERSON AVE, STE A, MURRIETA, CA 92562	Phone Number	Fax Number
CSLB License Number 1011533	DIR Number 1000035646	
Contractor License Classification C-8 - CONCRETE, A - GENERAL ENGINEERING, B - GENERAL BUILDING		

Pre-Award & Contract Information

Bid Number CY21-0876-42-A4-G2	Bid Title America's Finest Charter School GMP#2 -UTK Modular Classroom	Prevailing Wage Determination 2024-2	
Contract Number CY21-0876-42-A4-G2	Contract Title America's Finest Charter School GMP#2 -UTK Modular Classroom	DIR Project Number 20250574434	Contract Amount \$2,188,031.86

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Structural & Site Concrete and Concrete Reinforcing.

Jobsite Scheduling Information

Expected Start Date 9/25/2025	Estimated Duration(Days) 104
Number of Shifts 1	Shift Description 7:00 AM - 3:00 PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Chris	Salazar	csalazar@hamelinc.com	(951) 764-1957
No	Lead				
No		Jesse	Cosio	jcosio@hamelinc.com	(562) 641-1910

Crew: Structural & Site Concrete Carpenters

Scope of Work your firm will perform on this project
Form & Strip walls, edgeform, stairs, Etc, Set rebar template.

Equipment to be utilized in performing work on this Project
10k Reach Forklift

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Carpenters Local 619	Carpenter	Pending	Forming & stripping etc. Setting embeds, anchor bolts, rebar templates etc.	Pending	9/25/2025 - 1/7/2026	5	10

Crew: Concrete Placing & Finishing

Scope of Work your firm will perform on this project
Placing & Finish Concrete

Equipment to be utilized in performing work on this Project
Ride-on trowel machines, walk-behind power trowels

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Finishing concrete, screeding, rodding, tooling, operating finishing machines, bull floating, bump cutting, assisting in placement of concrete as needed	Pending	9/26/2025 - 1/7/2026	2	15
Laborers Local 89	Laborer (Building Construction)	Pending	Placing concrete, running concrete	Pending	9/26/2025 - 1/7/2026	2	6

Crew: Excavation

Scope of Work your firm will perform on this project
Excavate & Backfill Footings

Equipment to be utilized in performing work on this Project
Backhoe, Skip loader, Loader, Excavator

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Excavation & backfill using equipment	Pending	9/9/2025 - 10/1/2025	1	1
Laborers Local 89	Laborer (Building Construction)	Pending	Hand Clean, excavations	Pending	9/23/2025 - 9/26/2025	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Quality Rebar, Inc.	Installation of site & building concrete reinforcement
No	CTR Concrete Pumping, Inc.	Concrete Pumping
Yes		Excavation & Backfill