

# Subcontractor's Pre-Job Conference Form: F.J. Willert Contracting Co.

<b>Status</b> Published	<b>Version</b> 2	
<b>Assigned PSA Specialist</b> Edmundo Avila II	<b>Email</b> eavilaii@sandi.net	<b>Phone Number</b> (619) 885-5614

**Subcontractor's Information**

<b>Contractor</b> F.J. Willert Contracting Co. SP		
<b>Company Address</b> 1869 NIRVANA AVENUE, CHULA VISTA, CA 91911	<b>Phone Number</b>	<b>Fax Number</b>
<b>CSLB License Number</b> 402473	<b>DIR Number</b> 1000004062	
<b>Contractor License Classification</b> A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION		

**Pre-Award & Contract Information**

<b>Bid Number</b> CC22-0801-23-A2-G2	<b>Bid Title</b> Barnard Elementary School at Bayview Terrace Phase II WSM GMP 2	<b>Prevailing Wage Determination</b> 2023-1	
<b>Contract Number</b> CC22-0801-23-A2-G2	<b>Contract Title</b> Barnard Elementary School at Bayview Terrace Phase II WSM GMP 2	<b>DIR Project Number</b> 498293	<b>Contract Amount</b> \$14,500,000.00

**Overall Scope of Work for Which Your Company is Responsible**

<b>Overall Scope of Work</b> Grading, Excavating, Pot Holing
---

## Jobsite Scheduling Information

**Expected Start Date**

11/15/2023

**Estimated Duration(Days)**

343

**Number of Shifts**

1

**Shift Description**

7:30 a.m. - 3:30 p.m.

**Pay Day**

Friday

**Pay Period End Day**

Saturday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Peter	Flasch	peterf@fjwillert.com	(619) 587-2392
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 983-5552

## Crew: Grading

**Scope of Work your firm will perform on this project**

Grading

**Equipment to be utilized in performing work on this Project**

Scraper, loader, backhoe, skip loader, water truck, motor grader, excavator, street sweeper

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFORCE AVERAGE	ESTIMATE D WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Heavy Equipment Operator	Accepted	11/15/2023 - 4/8/2025	3	5

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Teamsters Local 166	Teamsters	Final	Water Truck	Accepted	11/15/2023 - 4/8/2025	1	1
Laborers Local 89	Laborer (Building Construction )	Final	Hand Work	Accepted	11/15/2023 - 4/8/2025	2	4
Laborers Local 89	Laborer (Building Construction )	Pending	Pot Holing (VAC TRUCK)	Pending	6/2/2025 - 12/31/2025	1	1

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	Cable, Pipe & Leak Detection, Inc.	Utility Locator
No	Ground Penetrating Radar Systems, LLC.	Utility Locator
No	Cut N Core, Inc.	Saw Cutting
No	Bancroft Construction Services LLC	SWPPP
No	Urbina's Master Sweeping, Inc.	Street Sweeping
No	CEMENT CUTTING INC	Operating Equipment Saw-cutting & Clean up