

Subcontractor's Pre-Job Conference Form: TRAXX CONSTRUCTION INC

Status

Published

Version

2

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

Subcontractor's Information

Contractor

TRAXX CONSTRUCTION INC

Company Address

10926 PORTAL DRIVE LOS
ALAMITOS, CA

Phone Number**Fax Number****CSLB License Number**

967008

DIR Number

1000030637

Contractor License Classification**Tiered Subcontractor**

Yes

Tiered SubContractor To

NEALECTRIC INC

Pre-Award & Contract Information

Bid Number

CC22-0228-42-A6-G4

Bid Title

Canyon Hills High School Whole Site 2023-1
Modernization GMP 4 (LLB)

Prevailing Wage Determination**Contract Number**

CC22-0228-42-A6-G4

Contract Title

Canyon Hills High School Whole Site 480565
Modernization GMP 4 (LLB)

DIR Project Number**Contract Amount**

\$47,000,000.00

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Electrical Trench Excavation and backfill. Radar locating utilities - Subcontractor

Jobsite Scheduling Information

Expected Start Date

11/14/2023

Estimated Duration(Days)

130

Number of Shifts

1

Shift Description

6 am to 330pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Brian	McCourt	Brian@traxxconstruction.com	(714) 398-6222
Yes	Lead	Bryanna	Jahn	bryanna@traxxconstruction.com	(562) 668-6803

Crew: Excavation Crew

Scope of Work your firm will perform on this project

Excavating for electrical conduits. Backfilling once electrical conduits are installed

Equipment to be utilized in performing work on this Project

Backhoe, Mini excavator, Bobtail Truck, Skidster, Wackers, Compaction Equipment

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Assist equipment operator, spot for excavation, hand digging	Pending	11/20/2023 - 1/31/2025	1	3
Operating Engineers Local 12	Operator	Pending	Operate equipment for Excavation and backfilling	Pending	11/20/2023 - 1/30/2025	1	3

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	GROUND PENETRATING RADAR SYSTEMS, LLC.	Locate underground utilities
No	JLS CONCRETE PUMPING	Provide pump to pour concrete in hard to reach locations