

Subcontractor's Pre-Job Conference Form: BYROM-DAVEY, INC.

Status Published	Version 1	
Assigned PSA Specialist Edmundo Avila II	Email eavilaii@sandi.net	Phone Number (619) 885-5614

Subcontractor's Information

Contractor BYROM-DAVEY, INC. SP		
Company Address 13220 EVENING CREEK DR S, #103, SAN DIEGO, CA 92128	Phone Number	Fax Number
CSLB License Number 803447	DIR Number 1000000392	
Contractor License Classification A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-8 - CONCRETE, C12 - EARTHWORK AND PAVING, C-61 / D12 - SYNTHETIC PRODUCTS		

Pre-Award & Contract Information

Bid Number CC22-0228-42-A9-G5	Bid Title Canyon Hills HS Track Resurfacing & Asphalt Paving LLB	Prevailing Wage Determination 2024-2	
Contract Number CC22-0228-42-A9-G5	Contract Title Canyon Hills HS Track Resurfacing & Asphalt Paving LLB	DIR Project Number 20250579613	Contract Amount \$64,664,662.76

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Demolish track asphalt & base. Over-x, compact & finegrade for track. Adjust track events.

Jobsite Scheduling Information

Expected Start Date
6/25/2025

Number of Shifts
1

Pay Day
Friday

Estimated Duration(Days)
100

Shift Description
7am - 3:30pm

Pay Period End Day
Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
No	Superintendent				
No					
Yes		Dana	Henry	danah@byrom-davey.com	(858) 204-3603
Yes		Pamella	Chase	pamellac@byrom-davey.com	(858) 524-9808

Crew: GENERAL JOBSITE ACTIVITIES

Scope of Work your firm will perform on this project
General clean up.

Equipment to be utilized in performing work on this Project
Crew truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	General site clean up.	Pending	6/25/2025 - 9/30/2025	2	2

Crew: GRADING

Scope of Work your firm will perform on this project
Grading & compaction.

Equipment to be utilized in performing work on this Project
Blade, scraper, roller, loader, skiploader, water truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Spot grading equipment & miscellaneous clean up	Pending	6/30/2025 - 9/1/2025	2	2
Operating Engineers Local 12	Operator	Pending	Operate grading equipment & grade checking	Pending	6/30/2025 - 9/1/2025	1	2
Teamsters Local 166	Teamsters	Pending	Operate water truck	Pending	6/30/2025 - 9/1/2025	1	1

Crew: DEMOLITION

Scope of Work your firm will perform on this project
Demolish track asphalt, base, curbs & drainage.

Equipment to be utilized in performing work on this Project
Backhoe, loader, water truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Spot demolition equipment & misc removals	Pending	6/30/2025 - 9/1/2025	1	2
Operating Engineers Local 12	Operator	Pending	Operate demolition equipment for removals	Pending	6/30/2025 - 9/1/2025	1	2
Teamsters Local 166	Teamsters	Pending	Operate water truck	Pending	6/30/2025 - 9/1/2025	1	1

Crew: CONCRETE

Scope of Work your firm will perform on this project
Pour concrete for pole vault pad & long jump runway extension.

Equipment to be utilized in performing work on this Project
Crew truck

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Form & finish.	Pending	7/14/2025 - 8/18/2025	1	2
Laborers Local 89	Laborer (Building Construction)	Pending	Pour & strip.	Pending	7/14/2025 - 8/18/2025	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	BEYNON SPORTS SURFACES, INC.	Track surfacing removal & replacement
No	RAP Engineering LLC	Asphalt base & pave