

Subcontractor's Pre-Job Conference Form: CLADDAGH PAVING CORPORATION

Status Published	Version 2	
Assigned PSA Specialist Edmundo Avila II	Email eavilaii@sandi.net	Phone Number (619) 885-5614

Subcontractor's Information

Contractor CLADDAGH PAVING CORPORATION SP		
Company Address 2246 HUFFSTATLER STREET, 2246 HUFFSTATLER STREET FALLBROOK, CA 92028	Phone Number	Fax Number
CSLB License Number 819859	DIR Number 1000007179	
Contractor License Classification A - GENERAL ENGINEERING, C-61 / D06 - CONCRETE RELATED SERVICES		
Tiered Subcontractor Yes	Tiered SubContractor To ROCKY COAST BUILDERS, INC.	

Pre-Award & Contract Information

Bid Number CC23-0127-42-A5-G4	Bid Title G.W. Smith Education Center Site Redevelopment (GMP No. 3)	Prevailing Wage Determination 2024-1	
Contract Number CC23-0127-42-A5-G4	Contract Title G.W. Smith Education Center Site Redevelopment (GMP No. 3)	DIR Project Number 20250563860	Contract Amount \$154,655,102.12

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Work assignments Unit Pavers 1F (Pavers in street crosswalks) Class II base installation - Local 89 Screeding sand - Local 89 Tending of pavers - Local 89 Installation of pavers - Local 89 Unit Pavers 1E (Pavers in banding at building) Class II base installation - Local 89 Screeding sand - Local 89 Tending of pavers - Local 89 Installation of pavers - Local 4 Unit Pavers 1G (Pavers at shade structure) Class II base installation - Local 89 Screeding sand - Local 89 Tending of pavers - Local 89 Installation of pavers - Local 4

Jobsite Scheduling Information

Expected Start Date

5/29/2026

Estimated Duration(Days)

22

Number of Shifts

1

Shift Description

6:00AM to 3:30PM

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jarlath	Dorney	jdoorney@claddaghpaving.com	(760) 497-9688

Crew: Unit Paver Installation

Scope of Work your firm will perform on this project

Installing Unit Pavers including sand & base.

Equipment to be utilized in performing work on this Project

Walk behind-Wacker WL 37 & Chop saws.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFI CATION	ASSIGNM ENT STATUS	ASSIGNM ENT ACTIVITIE S	ASSIGNM ENT ACTIVITIE S STATUS	ESTIMATE D START - END DATE	ESTIMATE D WORKFOR CE AVERAGE	ESTIMATE D WORKFOR CE PEAK
Bricklayers & Allied Craftsman Local 4	Bricklayer	Pending	Installation of unit pavers at pedestrian pavers only.	Pending	5/29/2026 - 5/31/2027	4	8
Laborers Local 89	Laborer (Building Construction)	Pending	Installation of Class II Base, Screeding Sand & tending pavers.	Pending	5/29/2026 - 5/31/2027	4	8
Laborers Local 89	Laborer (Building Construction)	Pending	Installation of Pavers at Vehicular pavers only.	Pending	5/29/2026 - 5/31/2027	4	8

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information