



TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: **HORTON ES JUF - PHASE 2**

Updated: 10/10/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	Remarks
				10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	
PCO	IRRIGATION/PLANTING - NORTH SLOPE	PW	2								X	X												PENDING SCHEDULE CONFIRM	
PCO	REPLACE NOZZLES/COVERAGE TEST	PW	1									X												PENDING SCHEDULE CONFIRM	
1280	TURF MAINTENANCE	PW		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	END OF MAINTENANCE - 12/24	
3080	FORM ADA RAMP WALLS(C E F G)	BDI	1	X																					
	PRE CON WATER WATER PROOF/IOR		1	X																					
3090	POUR ADA RAMP WALLS (C E F G)	BDI	1		P																				
3100	STRIP ADA WALLS (C E F G)	BDI	2			X	X																	24 HR CURE PRIOR TO STRIP	
	WALL CURE BEFORE WATERPROOFING		7			X	X	X	X	X	X														
3110	WATERPROOF ADA RAMP WALLS (E F)	CCW	3									X	X	X											
3010	SHORING FOR WEST WALL	CHD	8				X	X			X	X	X	X	X			X							
3004	EXCAVATE FOR FOOTING (H)	BDI	4															X	X	X	X				
3042	FORM FOOTING (A)	BDI	2				X	X																	
3070	INSTALL REBAR IN FOOTING (A)	QS	2								X	X													
3070	REBAR INSPECTION/CORRECTIONS	QS	2									X	X												
3052	POUR FOOTING (A)	BDI	1											P											
3062	STRIP ADA FOOTING (A)	BDI	1											X											
3082	FORM WALLS FOR WALL (A)	BDI	4											X				X	X	X					
3070	INSTALL REBAR IN WALL (A)	QS	2															X	X						
3092	POUR WALL (A)	BDI	1																	P					
3120	BACKFILL RAMP WALLS (BTWN C & E)	BDI	3										X	X	X									AFTER EARLY CYLINDER BREAK	
3140	SAND BASE FOR RAMP FLATWORK (C & E)	BDI	1															X							
3150	FORM RAMP FLATWORK (BTWN C & E)	BDI	3																X	X	X				
3150	POUR RAMP FLATWORK (BTWN C & E)	BDI	1																		P				
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion