

Subcontractor's Pre-Job Conference Form: D & D CONCRETE CONSTRUCTION, INC

Status	Version	
Returned	1	
Assigned PSA Specialist	Email	Phone Number
Maria Cruz	mcruz5@sandi.net	(619) 879-7870

Subcontractor's Information

Contractor		
D & D CONCRETE CONSTRUCTION, INC SP		
Company Address	Phone Number	Fax Number
13795 Blaisdell PI Ste 201Ste 201 , 13795 BLAISDELL PLACE SUITE 201 Poway, CA 92064		
CSLB License Number	DIR Number	
595329	1000005169	
Contractor License Classification		
C-8 - CONCRETE		
Tiered Subcontractor	Tiered SubContractor To	
Yes	DEMCON CONCRETE CONTRACTORS, INC.	

Pre-Award & Contract Information

Contract Number	Contract Title	DIR Project Number	Contract Amount
LB23-0806-39-A2-G1	Madison High School WSM (GMP1)	20250579418	\$64,695,507.07

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Form & Strip Curbs, Curb & gutter, sidewalks, paving, driveways, & mow curbs. Place & Finish Concrete

Jobsite Scheduling Information

Expected Start Date	Estimated Duration(Days)
6/2/2026	60
Number of Shifts	Shift Description
1	7:30 am - 4:00 pm
Pay Day	Pay Period End Day
Friday	Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jay	Penry	jay@demcon.us	(858) 699-0396

Crew: Form & Strip Site Concrete

Scope of Work your firm will perform on this project
Form & Strip Site Concrete

Equipment to be utilized in performing work on this Project
Electric Hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Final	Form & Strip Site concrete scope	Accepted	6/2/2026 - 12/31/2026	4	6

Crew: Place & Finish Concrete Crew

Scope of Work your firm will perform on this project
Place & Finish Concrete

Equipment to be utilized in performing work on this Project
Hand tools, Trowel Machines

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Final Challenged	Place & Finish Concrete	Accepted	6/2/2026 - 12/31/2026	4	12

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
------	----------------------	------------------------------

Contractor not required to submit information