Subcontractor's Pre-Job Conference Form: RAP Engineering LLC

	•	0	
Status Published Assigned PSA Specialist Maria Cruz	Version 1 Email mcruz5@sandi.net	Phone Number (619) 879-7870	
Subcontractor's Information			
Contractor RAP Engineering LLC sp Company Address 503 E Mission Road San Marcos, CA 92069-1 CSLB License Number 1100708 Contractor License Classification A - GENERAL ENGINEERING	Phone Number 303 (760) 233-2980 DIR Number PW-LR-1001014442	Fax Number (760) 233-2984	
Pre-Award & Contract Information			
Bid Number CC24-0818-50-00-00 Contract Number CC24-0818-50-00-00	Bid Title Penn ES Fencing Contract Title Penn ES Fencing	Prevaling Wage Deter 2024-1 DIR Project Number 531279	mination Contract Amount \$1,074,144.00
Overall Scope of Work for Which Y	our Company is Responsible		
Overall Scope of Work AC Paving PAVE 4" THICK COMPACTED ASF EXSITING	PHALT OVER 8" THICK COMPACTED CLASS	II BASE ADJACENT TO PROPOSED SIDEWALK W	ITH TRANSITION GRIND TO MATCH
Jobsite Scheduling Information			
Expected Start Date 6/21/2024 Number of Shifts 1 Pay Day Wednesday		Estimated Duration(Days) 113 Shift Description 7:00 am to 3:30 pm Pay Period End Day Sunday	
Jobsite Administration			

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Robertr	Perez	reperez@rapenginc.com	(760) 233-2980
Yes	Lead	Steven	Whitlock	swhitlock@rapenginc.com	(760) 233-2980

Crew: AC Paving

 Scope of Work your firm will perform on this project
 Equipment to be utilized in p

 PAVE 4" THICK COMPACTED ASPHALT OVER 8" THICK COMPACTED CLASS II BASE
 Paver, Rollers, Skid Steers

 ADJACENT TO PROPOSED SIDEWALK WITH TRANSITION GRIND TO MATCH EXSITING
 Paver, Rollers, Skid Steers

Equipment to be utilized in performing work on this Project Paver, Rollers, Skid Steers

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
aborers Local 89	Laborer (Building Construction)	Pending	AC Paving - Labor	Pending	7/24/2024 - 10/30/2024	3	4
Operating Engineers Local 12	Operator	Pending	AC Paving - Equipment	Pending	7/24/2024 - 10/30/2024	3	4
Add other dire	ct Subcontractors r	not included on	the Division of Work				
BD? T	TIERED SUBCONTRACTOR TIERED SUBCONTRACTOR'S SCOPE						