

Status	Version	
Published	1	
Assigned PSA Specialist	Email	Phone Number
Todd Ethridge	tethridge1@sandi.net	(619) 719-9773

Subcontractor's Information

Contractor		
ACE CAPITAL ENGINEERING SP		
Company Address	Phone Number	Fax Number
,	(951) 447-1658	
CSLB License Number	DIR Number	
1061931	1000061948	
Contractor License Classification		

Pre-Award & Contract Information

Bid Number	Bid Title	Prevailing Wage Determination	
CC25-0635-33-00-00 (Staten)	Solar Power Generation Systems @ 04 Sites (Group C)	2024-2	
Contract Number	Contract Title	DIR Project Number	Contract Amount
CC25-0922-33-00-00	Solar Power Generation Systems – Group C >>> Staten Solar 4 Sites	20250567746	\$12,765,975.19

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work
Civil Work (Concrete, Asphalt, Parking lot signage, bench installation, Stripping, Retaining walls, ramps/curb & gutters

Jobsite Scheduling Information

Expected Start Date  
5/30/2025

Number of Shifts  
1

Pay Day  
Friday

Estimated Duration(Days)  
55

Shift Description  
6AM-4PM

Pay Period End Day  
Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Cameron	Lavasani	cameron@acecapitaleng.com	(760) 716-6873
Yes	Lead	Ali	Mohammadi	alim@acecapitaleng.com	(949) 333-9322

Crew: Demolition

Scope of Work your firm will perform on this project  
Demo existing concrete & asphalt

Equipment to be utilized in performing work on this Project  
Mini-ex; skid steer, dump truck, concrete saw, breaker, grinder

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Building Construction)	Pending	Demolition of concrete & asphalt	Pending	5/30/2025 - 6/20/2025	4	8

Crew: Concrete & Asphalt

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project  
Concrete pump, vibor plate, roller,

Concrete & asphalt restoration, ADA civil ramp, retaining walls

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Concrete construction work	Pending	6/10/2025 - 7/31/2025	2	3
Laborers Local 89	Laborer (Building Construction)	Pending	Concrete construction	Pending	6/12/2025 - 7/31/2025	3	4

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
Contractor not required to submit information		