

General Contractor's Pre-Job Conference Form: STATEN SOLAR

Status	Version	
Published	1	
Assigned PSA Specialist	Email	Phone Number
Todd Ethridge	tethridge1@sandi.net	(619) 719-9773

General Contractor Information

General Contractor		
STATEN SOLAR SP		
Company Address	Phone Number	Fax Number
,		
CSLB License Number	DIR Number	
984910	1000046459	
Contractor License Classification		

Pre-Award & Contract Information

Bid Number	Bid Title	Prevailing Wage Determination	
CC25-0635-33-00-00 (Staten)	Solar Power Generation Systems @ 04 Sites (Group C)	2024-2	
Contract Number	Contract Title	DIR Project Number	Contract Amount
CC25-0922-33-00-00	Solar Power Generation Systems – Group C >>> Staten Solar 4 Sites	20250567746	\$12,765,975.19

Contract Summary

Estimated Construction Start Date	Estimated Construction End Date
4/10/2025	10/31/2025
Contract Summary	
The scope of work will be on 4 different schools. 3 schools will require removing existing roofs and replacing them with	

new PVC roofing material. After the roofs are replaced, we will be installing solar modules on all four schools. We will be doing these actions concurrently and sometimes consecutively depending on the school. We have some ADA work at the Miramar Ranch elementary school only. There will be limited tree removal at all four schools.

Jobsite Information

School Name

Phone Number

Fax Number

Jobsite Facilities Information

Number of First Aid Facilities

Number of Sanitary Facilities

Number of Drinking Water Facilities

Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities

Description of Jobsite Parking

Name of Selected Hospital

Hospital Address

Hospital Phone Number

Jobsite Scheduling Information

Number of Shifts

1

Shift Description

6 am to 2;30 am

Pay Day

Friday

Pay Period End Day

Friday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Richard	Agnello	richard@statensolar.com	(951) 401-3930
Yes	Superintendent	Deshawn	hathorn	hathornd2@gmail.com	(951) 319-9771
Yes	Safety Rep	richard	agnello	richard@statensolar.com	(951) 401-3930
Yes	Document Control	akansha	goswami	akansha@statensolar.com	(669) 260-7200

Crew: perkins electrical

Scope of Work your firm will perform on this project
All AC work from inverters to interconnection

Equipment to be utilized in performing work on this Project
hand tools

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local 569	Inside Wireman, Technician	Pending	All AC work from inverters to the interconnection	Pending	4/10/2025 - 10/31/2025	5	5

Crew: preman roofing

Scope of Work your firm will perform on this project
Demo of roofs and replacement. sealing of the positive attachments

Equipment to be utilized in performing work on this Project
reach lift and a crane

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Roofer	Pending	demo and reinstalling pvc roofs	Pending	4/10/2025 - 10/31/2025	10	14

Crew: Staten solar

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project

All DC work from racking and module installation to running reach lift

wire to the inverters

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Electrical Workers Local 569	Inside Wireman, Technician	Pending	installing solar modules and racking	Pending	4/10/2025 - 10/31/2025	6	6

Crew: ace capital

Scope of Work your firm will perform on this project

Equipment to be utilized in performing work on this Project

They will be performing the ADA work. Demolition of old jack hammers, concrete truck and cutting tools

ramps, handrails and benches and the re-pouring new ramps, hand rails, and installation of benches.

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICA TION	ASSIGNMEN T STATUS	ASSIGNMEN T ACTIVITIES	ASSIGNMEN T ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORC E AVERAGE	ESTIMATED WORKFORC E PEAK
Cement Masons Local 500	Engineering Construction	Pending	All ADA work	Pending	4/10/2025 - 10/31/2025	10	10