

General Contractor's Pre-Job Conference Form: ROOF CONSTRUCTION

Status

Published

Version

1

Assigned PSA Specialist

Edmundo Avila II

Email

eavilaii@sandi.net

Phone Number

(619) 885-5614

General Contractor Information

General Contractor

ROOF CONSTRUCTION SP

Company Address

1563 STERLING COURT
ESCONDIDO, CA 92029

Phone Number**Fax Number****CSLB License Number**

647203

DIR Number

100001961

Contractor License Classification

C39 - ROOFING, B - GENERAL BUILDING

Pre-Award & Contract Information

Bid Number

CC24-0690-39-00-00

Bid Title

AUDUBON UTK-8 SCHOOL RE-
ROOFING

Prevailing Wage Determination

2023-2

Contract Number

CC24-0690-39-00-00

Contract Title

AUDUBON UTK-8
SCHOOL RE-ROOFING

DIR Project Number

506632

Contract Amount

\$1,605,160.00

Contract Summary

Estimated Construction Start Date

4/1/2024

Estimated Construction End Date

8/31/2024

Contract Summary

roof demolition & replacement 07 54 19 PVC roof repair
 work on portables fencing - N/A we will not be using
 temp fencing temp trailer will be delivered only, no set
 up required (it will be powered by a company owned
 generator - no electrician needed)

Jobsite Information**School Name**

Audubon K-8
 8111 San Vicente St., San Diego, CA 92114

Phone Number

(619) 344-5800

Fax Number

(619) 344-5849

Jobsite Facilities Information**Number of First Aid Facilities**

2

Number of Sanitary Facilities

3

Number of Drinking Water Facilities

2

Comments about First Aid Facilities, Sanitary Facilities, or Drinking Water Facilities

port-a-potties, first aid kits in GC trailer and company vehicles, 5-gallon water jugs available

Description of Jobsite Parking

onsite parking lot near staging

Name of Selected Hospital

Paradise Valley Hospital

Hospital Address

2400 E 4th Street National City, Ca
 91950

Hospital Phone Number

(619) 470-4321

Jobsite Scheduling Information

Number of Shifts

1

Shift Description

7:00am - 3:30pm

Pay Day

Friday

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Project Manager	Sunny	Harrington	sunny@roofconstruction.com	(760) 738-1050
Yes	Superintendent	Barry	Markuson	barry@roofconstruction.com	(760) 750-0489
Yes	Document Control	Kiana	Chambers	kiana@roofconstruction.com	(760) 738-1050

Crew: Roof Demolition

Scope of Work your firm will perform on this project
roof demo

Equipment to be utilized in performing work on this Project

company owned skytrak & crane

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Rofer	Pending	roof demo & PVC lay	Pending	4/1/2024 - 8/31/2024	5	8

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	roof demo & materials	Pending	4/1/2024 - 8/31/2024	1	1

Crew: PVC Roof Lay

Scope of Work your firm will perform on this project
roof replacement

Equipment to be utilized in performing work on this Project
company owned skytrak & crane

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Rofer	Pending	roof lay	Pending	4/1/2024 - 8/31/2024	5	8
Operating Engineers Local 12	Operator	Pending	hoisting materials	Pending	4/1/2024 - 8/31/2024	1	1

Crew: Repair Work

Scope of Work your firm will perform on this project
repair work on portables

Equipment to be utilized in performing work on this Project
n/a

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Roofers Local 45	Roofer	Pending	roof repair work	Pending	4/1/2024 - 8/31/2024	2	3