

# Subcontractor's Pre-Job Conference Form: SUMMIT EROSION CONTROL

**Status**  
Published

**Version**  
1

**Assigned PSA Specialist**  
Maria Cruz

**Email**  
mcruz5@sandi.net

**Phone Number**  
(619) 879-7870

## Subcontractor's Information

**Contractor**  
SUMMIT EROSION CONTROL SP

**Company Address**  
2471 Montecito Rd#A Ramona, CA 92065

**Phone Number**

**Fax Number**

**CSLB License Number**  
968404

**DIR Number**  
1000000425

**Contractor License Classification**

C27 - LANDSCAPING, B - GENERAL BUILDING, C-61 / D59 - HYDROSEED SPRAYING, C-61 / D63 - CONSTRUCTION CLEAN-UP, C-61 / D64 - EROSION CONTROL

## Pre-Award & Contract Information

**Bid Number**  
CC25-0309-52-00-00

**Bid Title**  
Chesterton Elementary School Whole Site Rebuild

**Prevailing Wage Determination**  
2024-2

**Contract Number**  
CC25-0309-52-00-00

**Contract Title**  
Chesterton Elementary School Whole Site Rebuild

**DIR Project Number**  
20250561978

**Contract Amount**  
\$70,747,393.00

## Overall Scope of Work for Which Your Company is Responsible

**Overall Scope of Work**  
SWPPP/ Erosion Control

## Jobsite Scheduling Information

**Expected Start Date**  
2/3/2025

**Estimated Duration(Days)**  
365

**Number of Shifts**  
1

**Shift Description**  
7AM-3PM

**Pay Day**  
Friday

**Pay Period End Day**  
Sunday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Josh	Boetel	josh.boetel@summiterosion.com	(858) 679-2100
No	Lead				
Yes	Foreman	Josh	Luke	josh.luke@summiterosion.com	(858) 679-2100

## Crew: SWPPP

Scope of Work your firm will perform on this project  
SWPPP/Erosion Control

Equipment to be utilized in performing work on this Project  
Dump Truck, Skid Steer, Street Sweeper, Flat Bed Truck, Hydroseeder

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Pending	Street Sweeping	Pending	2/3/2024 - 2/3/2025	1	1
Laborers Local 89	Laborer (Building Construction)	Pending	Erosion Control	Pending	2/3/2024 - 2/3/2025	3	4
Teamsters Local 166	Teamsters	Pending	Flat Bed Truck, Hydroseeder	Pending	2/3/2024 - 2/3/2025	1	1

## Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information