

Subcontractor's Pre-Job Conference Form: F J WILLERT CONTRACTING CO

Status

Published

Version

2

Assigned PSA Specialist

Maria Cruz

Email

mcruz5@sandi.net

Phone Number

(619) 879-7870

Subcontractor's Information

Contractor

F J WILLERT CONTRACTING CO SP

Company Address

1869 NIRVANA AVENUE CHULA VISTA, CA 91911

Phone Number**Fax Number****CSLB License Number**

402473

DIR Number

1000004062

Contractor License Classification

A - GENERAL ENGINEERING, C21 - BUILDING MOVING, DEMOLITION

Pre-Award & Contract Information

Bid Number

CC23-0125-23-A1-G1

Bid Title

Euclid Elementary School Whole Site Modernization 2024-1
(LLB) GMP#1

Prevailing Wage Determination**Contract Number**

CC23-0125-23-A1-G1

Contract Title

Euclid ES WSM GMP#1

DIR Project Number

526889

Contract Amount

\$29,605,588.81

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Site Demolition and Earthwork

Jobsite Scheduling Information

Expected Start Date

6/17/2024

Estimated Duration(Days)

545

Number of Shifts

1

Shift Description

7:30 a.m. - 3:30 p.m.

Pay Day

Friday

Pay Period End Day

Saturday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Peter	Flasch	peterf@fjwillert.com	(619) 587-2392
No	Lead	Cristian	Valadez	cristian@fjwillert.com	(619) 421-1980
No	Foreman	TBD			

Crew: Site Demolition and Earthwork

Scope of Work your firm will perform on this project
Site Demolition and Earthwork

Equipment to be utilized in performing work on this Project
Heavy Equipment, skidsteer, skiloader, backhoe, excavator, loader, dozer

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers Local 12	Operator	Final	Heavy Equipment	Accepted	6/17/2024 - 8/31/2026	2	3
Laborers Local 89	Laborer (Building Construction)	Final	Hand work, Flagging	Accepted	6/17/2024 - 8/31/2026	2	4
Teamsters Local 166	Teamsters	Final	On Site Trucking if needed	Accepted	6/17/2024 - 8/31/2026	1	1
Teamsters Local 166	Teamsters	Pending	Water Truck	Pending	6/17/2024 - 8/31/2026	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	CABLE, PIPE & LEAK DETECTION, INC.	Utility Locating
No	URBINA'S MASTER SWEEPING, INC.	Street Sweeping