Subcontractor's Pre-Job Conference Form: Vet Builders Inc

Published

Version 2

Assigned PSA Specialist

Maria Cruz

Email

mcruz5@sandi.net

Phone Number (619) 879-7870

Fax Number

Prevaling Wage Determination

Subcontractor's Information

Vet Builders Inc sp

Company Address

208 Richmond Park Pl Chula Vista, CA 91910

CSLB License Number

1066047

Contractor License Classification A - GENERAL ENGINEERING

Phone Number (503) 209-7123

DIR Number

PW-LR-1000636145

Pre-Award & Contract Information

Bid Number

Euclid Elementary School Whole Site Modernization (LLB)

2024-1

GMP#1

Contract Number CC23-0125-23-A1-G1

CC23-0125-23-A1-G1

Contract Title

Euclid ES WSM GMP#1

DIR Project Number

526889

Contract Amount \$29,605,588.81

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work

Sitework Utilities

Jobsite Scheduling Information

Expected Start Date

8/1/2024

Number of Shifts

Pay Day Friday

Estimated Duration(Days)

365

Shift Description 7:00AM to 4:00PM

Pay Period End Day

Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Jeff	Shaw	jeff@vetbuildersinc.com	(760) 504-9968
No	Foreman	TBD			
No	Lead	TBD			

Crew: Utility Installation

Scope of Work your firm will perform on this project Installing water, sewer, and storm site utilities

Equipment to be utilized in performing work on this Project

Excavator, Loader

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer (Construction- Fence Erector- Housemover) (Engineering Construction)	Final	Lay pipe, hand dig, Run shute for concrete pour, shovel	Accepted	8/1/2024 - 4/1/2026	2	3
Operating Engineers Local 12	Operator	Final	Operate Excavator/ Loader	Accepted	8/1/2024 - 4/1/2026	1	2

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	SOLID STRUCTURES, INC.	Concrete inlet structures