

# Subcontractor's Pre-Job Conference Form: ROCKY COAST BUILDERS, INC.

**Status**

Published

**Version**

1

**Assigned PSA Specialist**

Edmundo Avila II

**Email**

eavilaii@sandi.net

**Phone Number**

(619) 885-5614

## Subcontractor's Information

**Contractor**

ROCKY COAST BUILDERS, INC.

**Company Address**

135 S. MARKET PLACE  
ESCONDIDO, CA 92029

**Phone Number****Fax Number****CSLB License Number**

745061

**DIR Number**

100000574

**Contractor License Classification**

A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-5 - FRAMING AND ROUGH CARPENTRY, C-8 - CONCRETE

## Pre-Award & Contract Information

**Bid Number**

CC22-0177-23-A2-G1

**Bid Title**

KEARNY HIGH SCHOOL WHOLE  
SITE MODERNIZATION

**Prevailing Wage Determination**

2023-1

**Contract Number**

CC22-0177-23-A2-G1

**Contract Title**

WHOLE SITE MODERNIZATION at  
KEARNY HIGH SCHOOL

**DIR Project Number****Contract Amount**

\$61,000,000.00

## Overall Scope of Work for Which Your Company is Responsible

### Overall Scope of Work

Structural (Buildings) and Site Concrete (Paving, Walls, Ramps)

## Jobsite Scheduling Information

### Expected Start Date

3/27/2024

### Estimated Duration(Days)

730

### Number of Shifts

1

### Shift Description

7:00 AM - 3:30 PM

### Pay Day

Friday

### Pay Period End Day

Saturday

## Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Henry	Gonzales	hgonzales@rcbcorp.com	(760) 535-2489

## Crew: Concrete

### Scope of Work your firm will perform on this project

Structural and Site Concrete

### Equipment to be utilized in performing work on this Project

Bobcats, pump

## Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Cement Masons Local 500	Building Construction	Pending	Setting forms for site work sidewalks, curbs & gutters, Mow curbs and ADA ramps. Placing & Screeding and concrete finishing	Pending	3/27/2024 - 12/4/2026	4	8
Laborers Local 89	Laborer	Pending	Place Concrete with Chute, Wheel Barrel, hose or broom. Concrete vibrating, shoveling, clean up. Composite crew stripping and cleaning, sawcutting.	Pending	3/27/2024 - 12/4/2026	4	8
Carpenters Local 619	Carpenter	Pending	Form work, saw cutting, Composite crew stripping and cleaning.	Pending	3/27/2024 - 12/4/2026	4	8
Operating Engineers Local 12	Operator	Pending	Operate.	Pending	2/27/2024 - 12/4/2026	1	2

**Add other direct Subcontractors not included on the Division of Work**

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
No	QUALITY REBAR, INC.	Concrete Reinforcing
No	BIELSKI SPECIALTY SERVICES, INC.	PCC Joint Sealants
No	MERLI CONCRETE PUMPING INC.	Concrete Pumping
No	SURFACING SOLUTIONS INC	Polished Concrete