Subcontractor's Pre-Job Conference Form: CRANE RENTAL SERVICE, INC.

Status Published		Version 1			
Assigned PSA Specialist Maria Cruz		Email mcruz5@sandi.net		Phone Number (619) 879-7870	
		ກາດ ແຂວພູອanui.net		(013) 013-1010	
Subcontractor's Informatio	n				
Contractor CRANE RENTAL SERVICE, INC.					
Company Address 1901 W. COLLINS ORANGE, CA		Phone Number (562) 305-9065		Fax Number	
CSLB License Number 314618		DIR Number 1000009341			
Contractor License Classification					
Tiered Subcontrator Yes		Tiered SubContractor To GLOBAL MODULAR, INC.			
Pre-Award & Contract Infor	mation				
Bid Number CC22-0902-08-A1-G1		Bid Title King Chavez Academy of Excellenc Modernization (LLB) (GMP No. 1)	e Whole Site	Prevaling Wage Determination 2023-1	1
Contract Number	Contract Title		DIR Project N	lumber	Contract Amount
Contract Number CC22-0902-08-A1-G1	King Chavez	Academy of Excellence Whole Site	DIR Project N	lumber	Contract Amount
	King Chavez	Academy of Excellence Whole Site	DIR Project N	lumber	Contract Amount
	King Chavez Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work	King Chavez Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for V	King Chavez Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work	King Chavez Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work	King Chavez. Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work Crane work for Global Modular	King Chavez. Modernization	Academy of Excellence Whole Site n (LLB) (GMP No. 1)	DIR Project N	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work Crane work for Global Modular Jobsite Scheduling Informat Expected Start Date 10/10/2023 Number of Shifts	King Chavez. Modernization	Academy of Excellence Whole Site (LLB) (GMP No. 1) Pany is Responsible Estin 1 Shift	nated Duration(Days)	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Crane work for Global Modular Jobsite Scheduling Informat Expected Start Date 10/10/2023	King Chavez. Modernization	Academy of Excellence Whole Site (LLB) (GMP No. 1) Pany is Responsible Estin 1 Shift 6am-	nated Duration(Days)	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work Crane work for Global Modular Jobsite Scheduling Informat Expected Start Date 10/10/2023 Number of Shifts 1	King Chavez. Modernization	Academy of Excellence Whole Site (LLB) (GMP No. 1) Pany is Responsible Estin 1 Shift 6am-	nated Duration(Days) Description Spm 'eriod End Day	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work Crane work for Global Modular Jobsite Scheduling Informat Expected Start Date 10/10/2023 Number of Shifts 1 Pay Day	King Chavez. Modernization	Academy of Excellence Whole Site (LLB) (GMP No. 1) Pany is Responsible Estin 1 Shift 6am- Pay F	nated Duration(Days) Description Spm 'eriod End Day	lumber	Contract Amount
CC22-0902-08-A1-G1 Overall Scope of Work for N Overall Scope of Work Crane work for Global Modular Jobsite Scheduling Informat Expected Start Date 10/10/2023 Number of Shifts 1 Pay Day	King Chavez. Modernization	Academy of Excellence Whole Site (LLB) (GMP No. 1) Pany is Responsible Estin 1 Shift 6am- Pay F	nated Duration(Days) Description Spm 'eriod End Day	lumber	Contract Amount

Mike

Superintendent

Nunley

mike@cranerentalservice.com

(562) 305-9065

Crew: Crane

Scope of Work your firm will perform on this project Crane operations for Global Modular

Equipment to be utilized in performing work on this Project

275 Ton Crane

NION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Operating Engineers ocal 12	Cranes Pile Driving and Hoisting Equipment	Pending	crane services for global modular	Pending	10/10/2023 - 10/11/2023	2	2
Crew: crane Scope of Work your Craen Operations fo	firm will perform on this or Global Modular	project		Equipment to be utilize 350 Ton Crane	d in performing work on	this Project	
Referral and Juri	sdictional Assignme	nt					
NION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
perating Engineers ocal 12	Cranes Pile Driving and Hoisting Equipment	Pending	crane services for global modular	Pending	10/10/2023 - 10/11/2023	2	2

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information