Subcontractor's Pre-Job Conference Form: DRV MODULAR CONTRACTORS, INC.

Status Published Assigned PSA Specialist Maria Cruz	Versio 1 Email mcruz:	n 5@sandi.net		Phone Number (619) 879-7870			
Subcontractor's Information							
Contractor DRV MODULAR CONTRACTORS, IN Company Address PO BOX 90279 SAN DIEGO, CA 9216 CSLB License Number 680131 Contractor License Classification B - GENERAL BUILDING, C47 - MAN Tiered Subcontrator Yes	39 DIR Nu 10000 UFACTURED HOUSING Tiered			Fax Number			
Pre-Award & Contract Inform	nation						
Bid Number CC22-0902-08-A1-G1 Contract Number CC22-0902-08-A1-G1	(LLB)		llence Whole Site Modernizatio DIR Project N e Modernization		Contract Amount		
Overall Scope of Work for Which Your Company is Responsible Overall Scope of Work Relocate one restroom trailer, and dismantle (26) 12x40 sections, transport up to 30 miles to storage.							
Jobsite Scheduling Informat	ion						
Expected Start Date 10/18/2023 Number of Shifts 1 Pay Day Friday			Estimated Duration(Days) 25 Shift Description 6:00am to 2:30pm. Pay Period End Day Sunday				
Jobsite Administration							
	ADDISTRATIVE ROLE	FIRST NAME	LAST NAME Biliunas	EMAIL eddie@drvmodular.com	PHONE (619) 519-0668		

Crew: Dismantle

Scope of Work your firm will perform on this project

Dismantle restroom trailer and 32 12x40 sections, relocate up to 30 miles to storage.

Equipment to be utilized in performing work on this Project Jacks, hand tools.

Referral and Jurisdictional Assignment							
UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Dismantle trailers.	Pending	10/18/2023 - 6/30/2024	4	5

Add other direct Subcontractors not included on the Division of Work

TBD? TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
---------------------------	------------------------------

Contractor not required to submit information