

Subcontractor's Pre-Job Conference Form: VB ENGINEERING

Status Published	Version 1	
Assigned PSA Specialist Maria Cruz	Email mcruz5@sandi.net	Phone Number (619) 879-7870

Subcontractor's Information

Contractor VB ENGINEERING		
Company Address 208 Richmond Park Pl Chula Vista, CA 91910	Phone Number (503) 209-7123	Fax Number
CSLB License Number 1066047	DIR Number PW-LR-1000636145	
Contractor License Classification A - GENERAL ENGINEERING, B - GENERAL BUILDING, C-8 - CONCRETE		
Tiered Subcontractor Yes	Tiered SubContractor To PRECISION ELECTRIC COMPANY	

Pre-Award & Contract Information

Bid Number CC22-0902-08-A1-G1	Bid Title King Chavez Academy of Excellence Whole Site Modernization 2023-1 (LLB) (GMP No. 1)	Prevailing Wage Determination	
Contract Number CC22-0902-08-A1-G1	Contract Title King Chavez Academy of Excellence Whole Site Modernization (LLB) (GMP No. 1)	DIR Project Number	Contract Amount

Overall Scope of Work for Which Your Company is Responsible

Overall Scope of Work Excavate and Backfill for Electric Contractor

Jobsite Scheduling Information

Expected Start Date 11/10/2023	Estimated Duration(Days) 10
Number of Shifts 1	Shift Description 6:30 AM to 3:00 PM
Pay Day Friday	Pay Period End Day Sunday

Jobsite Administration

JOBSITE CONTACT ?	ADMISTRATIVE ROLE	FIRST NAME	LAST NAME	EMAIL	PHONE
Yes	Superintendent	Steve	Weitman	steve@vetbuildersinc.com	(503) 209-7123
Yes	Lead	Jeff	Shaw	steve@vetbuildersinc.com	(760) 504-9968

Crew: Excavation and backfill crew

Scope of Work your firm will perform on this project
Excavate and backfill electric trench

Equipment to be utilized in performing work on this Project
Mini Excavator or Track Loader

Referral and Jurisdictional Assignment

UNION	DIR CLASSIFICATION	ASSIGNMENT STATUS	ASSIGNMENT ACTIVITIES	ASSIGNMENT ACTIVITIES STATUS	ESTIMATED START - END DATE	ESTIMATED WORKFORCE AVERAGE	ESTIMATED WORKFORCE PEAK
Laborers Local 89	Laborer	Pending	Hand shovel or hand compactor	Pending	11/13/2023 - 4/24/2024	1	1
Operating Engineers Local 12	Operator	Pending	Operate Excavator or Track Loader	Pending	11/13/2023 - 4/24/2024	1	1

Add other direct Subcontractors not included on the Division of Work

TBD?	TIERED SUBCONTRACTOR	TIERED SUBCONTRACTOR'S SCOPE
		Contractor not required to submit information