



San Diego Unified
SCHOOL DISTRICT

PALM ENGINEERING CONSTRUCTION COMPANY, INC.
7330 Opportunity Road, Suite 1, San Diego, CA 92111
(619) 291-1495, fax (619) 291-0482

Project: HORTON JOINT USE FIELD CZ18-0539

Three Week Look Ahead

June 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29

TASK	COMMENTS	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
Prep Mow Curb Sub-Grade	84.00	*																									
Mow Curb Machine Pour (980lf)	92		*																								
Back Fill Mow Curb	84			*	*																						
Excavate Storm Drain (95lf)	86.00					*																					
CIP Wall Reinforcing	85.00								*	*																	
CIP Wall Footing Pour (42cy)	85.00										*																
Excavate for 3/4" h2O Lateral (240lf)	95.00									*																	
Pipe Bedding 3/4" h2O (240lf)	95.00										*																
Sawcut/Demo/Pothole 2" Wet Tap	87.00											*	*														
Instal 1 1/2" Meter/2"Main	87.00															*											
Form CIP /Set Reinforcing	85.00											*	*			*	*										
Pour CIP Wall	85.00																	*									
Cure Time CIP Wall	85.00																	*	*	*	*	*					
Backfill CIP Wall	85.00																						*	*	*		
Complete Storm Drain West JUF	86.00																									*	*
Build Headwall Storm Drain West JUF	86.00																		*	*							