We put our team to work, so your team can play

Byrom-Davey, Inc.

TWO-WEEK LOOK AHEAD SCHEDULE

ROJECT: HORTON ES JUF - PHASE 2

Updated: 3/19/2020

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON 3/16	TUE 3/17	WED 3/18	THU 3/19	FRI 3/20	SAT 3/21	SUN 3/22	MON 3/23	TUE 3/24	WED 3/25	THU 3/26	FRI 3/27	SAT 3/28	SUN 3/29	MON 3/30	TUE 3/31	WED 4/1	THU 4/2	FRI 4/3	SAT 4/4	SUN 4/5	Remarks
-	SAFTEY MEETING	BDI	-	X																					SAFETY SKID STEER
-	MONITOR SWPPP	BDI	OG	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	
1280/PCO	TURF MAINTENANCE	PW	120	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	→	MAINTENACE TO CONTINUE TO END OF PROJECT
3007	INSTALL FORMS FOR FOOTING (D K J)	BDI	1		X																				
3070	INSTALL REBAR FOOTING (D K J)	QS	2	R	X	X																			
-	REBAR INSPECTION/CORECTIONS	QS	1	A		X																			
3057	POUR FOOTING (D K J)	BDI	1	I		P																			
3067	STRIP FOOTING (D K J)	BDI	2	N			X	X																	
3087	FORM WALLS (D K J)	BDI	5					X			X	X	X	X											
3070	INSTALL REBAR AT WALL (D K J)	QS	1	D									X												
-	REBAR INSPECTION/CORECTIONS	QS	1	A									X												
3097	POUR WALLS (D K J)	BDI	1	Y											P	→	→	→	→	→	→	→			
3107	STRIP WALLS (D K J)	BDI	2															X	X						
2000	DEMO ASPHALT PARKING LOT - PHASE 2	BDI	4								X	X	X	X											
2060	PARKING LOT BASE & AC - PHASE 2	RAP	3															X	X	X					
2080	SEAL COAT - PHASE 1	RAP	1																		X				
2090	STRIPING - PHASE 1	ABC	1																			X			
3170	FIELD MEASURE FOR HANDRAIL (G C A E)	EF	4		X	RAIN	X	X																	
3170	SEND RAILING TO SHOP - PHASE 1	EF	15								X	X	X	X	X			X	X	X	X	X			
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion