We put our team to work, so your team can play

Byrom-Davey, Inc.

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: **HORTON ES JUF - PHASE 2**

Updated: 10/16/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON 10/14	TUE 10/15	WED 10/16	THU 10/17	FRI 10/18	SAT 10/19	SUN 10/20	MON 10/21	TUE 10/22	WED 10/23	THU 10/24	FRI 10/25	SAT 10/26	SUN 10/27	MON 10/28	TUE 10/29	WED 10/30	THU 10/31	FRI 11/1	SAT 11/2	SUN 11/3	Remarks
PCO	IRRIGATION/PLANTING - NORTH SLOPE	PW	3			X	X	X																	
PCO	REPLACE NOZZLES/COVERAGE TEST	PW	1								X														
1280	TURF MAINTENANCE	PW	90	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
3010	SHORING FOR WEST WALL	CD	8			X	X	X			X	X	X	X	X										
3004	EXCAVATE FOR FOOTING (H)	BDI	5															X	X	X	X	X			
	WALL CURE BEFORE WATERPROOFING		3	X	X	X																			
	SACK AND PATCH WALLS	BDI	3			X	X	X																	
3110	WATER PROOF ADA RAMP WALLS (E & F)	CCW	4					X			X	X	X												
3042	FORM FOOTING (A)	BDI	1	X																					
3070	INSTALL REBAR IN FOOTING (A)	QS	2		X	X																			
	REBAR INSPECTION/CORECTIONS	QS	4			X		X			X														
3052	POUR FOOTING (A)	BDI	1									P													PENDING RFI RESPONSE
3062	STRIP ADA FOOTING (A)	BDI	1										X												
3082	FORM WALLS FOR WALL (A)	BDI	5											X	X			X	X	X					
3070	INSTALL REBAR IN WALL (A)	QS	2															X	X						
3092	POUR WALL (A)	BDI	1																		P				
3120	BACK FILL RAMP WALLS BTWN (C & E)	BDI	3										X	X	X										
3140	SAND BASE FOR RAMP BTWN (C & E)	BDI	1															X							
3150	FORM FLAT WORK BTWN (C & E)	BDI	3																X	X	X				
3150	POUR FLAT WORK BTWN (C & E)	BDI	1																			P			
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion