We put our team to work, so your team can play

Byrom-Davey, Inc.

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: **HORTON ES JUF - PHASE 2**

Updated: 10/23/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON 10/21	TUE 10/22	WED 10/23	THU 10/24	FRI 10/25	SAT 10/26	SUN 10/27	MON 10/28	TUE 10/29	WED 10/30	THU 10/31	FRI 11/1	SAT 11/2	SUN 11/3	MON 11/4	TUE 11/5	WED 11/6	THU 11/7	FRI 11/8	SAT 11/9	SUN 11/10	Remarks
PCO	IRRIGATION/PLANTING - NORTH SLOPE	PW	2	X	X																				
PCO	REPLACE NOZZLES/COVERAGE TEST	PW	1																						PENDING DIRECTION
1280	TURF MAINTENANCE	PW	90	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	SACK AND PATCH WALLS	BDI	3	X	X	X																			
3110	WATER PROOF ADA RAMP WALL (E)	CCW	3	X	X	X																			
3010	SHORING FOR WEST WALL	CD	5								X	X	X	X	X										PENDING SDGE SHUTDOWN
3004	EXCAVATE FOR FOOTING H	BDI	5															X	X	X	X	X			
3042	FORM FOOTING (A)	BDI	1	X																					
3052	POUR FOOTING (A)	BDI	1		P																				
3062	STRIP ADA FOOTING (A)	BDI	1			X																			
3082	FORM WALLS FOR WALL (A)	BDI	5				X	X			X	X	X												
3070	INSTALL REBAR IN WALL (A)	QS	2									X	X												
	REBAR INSPECTION/CORRECTIONS		1										X												
3092	POUR WALL (A)	BDI	1											P											
3120	BACKFILL NORTH SIDE WALL (E)	BDI	4												X			X	X	X					
3110	INSTALL TOP SECTION OF DRAIN BOARD	CCW	1																		X				
3006	EXCAVATE FOR FOOTING (D)	BDI	5																			X			
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion