We put our team to work, so your team can play

Byrom-Davey, Inc.

TWO-WEEK LOOK AHEAD SCHEDULE

PROJECT: **HORTON ES JUF - PHASE 2**

Updated: 11/13/2019

Act ID #	WORK DESCRIPTION	WORK DONE BY	DAYS	MON 11/11	TUE 11/12	WED 11/13	THU 11/14	FRI 11/15	SAT 11/16	SUN 11/17	MON 11/18	TUE 11/19	WED 11/20	THU 11/21	FRI 11/22	SAT 11/23	SUN 11/24	MON 11/25	TUE 11/26	WED 11/27	THU 11/28	FRI 11/29	SAT 11/30	SUN 12/1	Remarks
PCO	COVERAGE TEST	PW	1																						PENDING RAINBIRD LETTER
1280	TURF MAINTENANCE	PW	90	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	MAINTENANCE ENDS 12/24
3122	BACKFILL NORTH SIDE WALL (E)	BDI	3		X	X	X																		
3120	BACKFILL RAMP WALLS (BTWN C & E)	BDI	3			X	X	X																	
3006	EXCAVATE FOR FOOTING (D)	BDI	3								X	X	X												
3070	INSTALL REBAR FOOTING (D)	QS	2											X	X										
3056	POUR FOOTING (D)	BDI	1															P							
3150	FORM FLAT WORK BTWN (BTWN C & E)	BDI	2															X	X						
3150	POUR FLAT WORK BTWN (BTWN C & E)	BDI	1																	P					
3010	INSTALL LAGGING NORTH END	CD	5										X	X	X			X	X						
3010	SHORING WEST OF WALL (H)	CD	5																						STARTING 12/2
3004	EXCAVATE FOR FOOTING (H)	BDI	3																						STARTING 12/9
	RED TEXT - SUSCEPTIBLE TO DELAY																								

Weekend
Holiday
No Work
Meeting Day - Thurs 1PM - On Site
Project Completion