We put our team to work
so your team can play
**Byrom-Davey, Inc.**

# TWO-WEEK LOOK AHEAD SCHEDULE

**PROJECT:** **HORTON ES JUF - PHASE 2**

Updated: 11/13/2019

| Act ID # | WORK DESCRIPTION | WORK DONE BY | DAYS | MON 11/11 | TUE 11/12 | WED 11/13 | THU 11/14 | FRI 11/15 | SAT 11/16 | SUN 11/17 | MON 11/18 | TUE 11/19 | WED 11/20 | THU 11/21 | FRI 11/22 | SAT 11/23 | SUN 11/24 | MON 11/25 | TUE 11/26 | WED 11/27 | THU 11/28 | FRI 11/29 | SAT 11/30 | SUN 12/1 | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| PCO | COVERAGE TEST | PW | 1 | | | | | | | | | | | | | | | | | | | | | | PENDING RAINBIRD LETTER |
| 1280 | TURF MAINTENANCE | PW | 90 | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | MAINTENANCE ENDS 12/24 |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3122 | BACKFILL NORTH SIDE WALL (E) | BDI | 3 | | X | X | X | | | | | | | | | | | | | | | | | | |
| 3120 | BACKFILL RAMP WALLS (BTWN C & E) | BDI | 3 | | | X | X | X | | | | | | | | | | | | | | | | | |
| 3006 | EXCAVATE FOR FOOTING (D) | BDI | 3 | | | | | | | | X | X | X | | | | | | | | | | | | |
| 3070 | INSTALL REBAR FOOTING (D) | QS | 2 | | | | | | | | | | | X | X | | | | | | | | | | |
| 3056 | POUR FOOTING (D) | BDI | 1 | | | | | | | | | | | | | | | P | | | | | | | |
| 3150 | FORM FLAT WORK BTWN (BTWN C & E) | BDI | 2 | | | | | | | | | | | | | | | X | X | | | | | | |
| 3150 | POUR FLAT WORK BTWN (BTWN C & E) | BDI | 1 | | | | | | | | | | | | | | | | | P | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3010 | INSTALL LAGGING NORTH END | CD | 5 | | | | | | | | | | X | X | X | | | X | X | | | | | | |
| 3010 | SHORING WEST OF WALL (H) | CD | 5 | | | | | | | | | | | | | | | | | | | | | | STARTING 12/2 |
| 3004 | EXCAVATE FOR FOOTING (H) | BDI | 3 | | | | | | | | | | | | | | | | | | | | | | STARTING 12/9 |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| | RED TEXT - SUSCEPTIBLE TO DELAY | | | | | | | | | | | | | | | | | | | | | | | | |

| |
|---|
| Weekend |
| Holiday |
| No Work |
| Meeting Day - Thurs 1PM - On Site |
| Project Completion |