Ocean Disco+B2:AG50very Institute

Prepared By: Dale Holthaus 4 WEEK date start 07-24-17 — **4 week look ahead** — **Scheduled meeting date: 7/25/2017**

Activity I.D.	Activity	Resp	Shift	S 7/23	M 7/24	T 7/25	W 7/26	T 7/27	F 7/28	S 7/29	S 7/30	M 7/31	T 8/1	W 8/2	T 8/3	F 8/4	S 8/5	S 8/6	M 8/7	T 8/8	W 8/9	T 8/10	F 8/11	S 8/12	S 8/13	M 8/14	T 8/15	W 8/16	T 8/17	F 8/18	S 8/19
	Meetings																														
	Weekly Construction Meeting					X							X							X							X				
	Foremans Meeting							x							x							x							x		
	On Site Work																														
	Ridge Sheet Metal install @ Roof	ASM			x	x																									
	Install FS Trim	A1			x	x																									
	Place Rebar @ Water Shed Seating	QSB				x	x																								
	Rebar Dowels @ Water Shed Seating	QSB				x	x																								
	Courtyard Storm Drain	Stanton			x	x	x	x																							
	French Drain @ Int Trans Pad	Stanton					x	x																							
	Install Carpet and Base Cove	A&S			x	x	x	x	x																						
	Place Rebar Mid Level Parking	QSB						x	x			x																			
	Form Mid Level Parking	QSB					x	x	x			x	x																		
	Pour Mid Level Parking	QSB							x			x	x	x																	
	Plcae Rebar @ water Shed Wall	QSB										x	x	x																	
	Metal Wall Panel Install	ASM			x	x	x	x	x			x	x	x																	
	Form Water Shed seating	QSB			x	x	x	x	x			x	x	x	x																
	Pour Water Shed Plaza Seating	QSB														x															
	Backfill Transformer Pad	Civil Pime													x	x															
	Pull AV Cable/Hang Speakers	Audio A			x	x	x	x	x			x	x	x	x	x															
	Hanging Lighting/Fans	Par			x	x	x	x	x			x	x	x	x	x															
	Pour Transformer Pad	QSB																	x	x											
	Install Elevator/Equipment	A-Z			x	x	x	x	x			x	x	x	x	x			x	x											
	Install Case Work/Trims	WoodCraft			x	x	x	x	x			x	x	x	x	x			x	x	x										
	Comm Rough/Trim	World Bridge			x	x	x	x	x			x	x	x	x	x			x	x	x										
	Install Siesmic for Kitchen Hood	AMC																				x	x								
	Install Radiant Panels Canyon Level	AMC																	x	x	x	x	x			x	x	x	x	x	
	Install Radiant Panels Mid Level	AMC																								x	x	x	x	x	
	Pick Up Electrical Canyon Level	Par			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	
	Off Site Work																														
	UG Electrical	Par			x	x	x	x	x	X		x																			
	Backfill UG Electrical	Par										x	x																		
	UG Electrical Inspection	SDG&E					x		x																						
	Remove 3 1" Type K	Stanton											x	x	x	x	X														
	Install New 8" @ Vanyke	Stanton																	x	x	x	x									
	Backfill 8" on Van Dyke	Stanton																				x	x	X							
	Demo C&G/Sidewalk/ADA	Civil Pime																								x	x	x	x	x	
	City H2OSwitch Over	Stanton			?	?	?	?	?			?	?	?	?	?			?	?	?	?	?			?	?	?	?	?	
	Traffic Control on Thorn	Soltek			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	
	Manage BMP's	Soltek			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	