Ocean Discovery Institute

Prepared By: Dale Holthaus 4 WEEK date start 03-06-17 — 4 week look ahead — Scheduled meeting date: 2/7/2016

| Activity I.D. | Activity | Resp | Shift | S 3/5 | M 3/6 | T 3/7 | W 3/8 | T 3/9 | F 3/10 | S 3/11 | S 3/12 | M 3/13 | T 3/14 | W 3/15 | T 3/16 | F 3/17 | S 3/18 | S 3/19 | M 3/20 | T 3/21 | W 3/22 | T 3/23 | F 3/24 | S 3/25 | S 3/26 | M 3/27 | T 3/28 | W 3/29 | T 3/30 | F 3/31 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Meetings** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Weekly Construction Meeting | | | | | X | | | | | | | X | | | | | | | X | | | | | | | X | | | |
| | Foremans Meeting | | | | | | | X | | | | | | | X | | | | | | | X | | | | | | | X | |
| | **On Site Work** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Rough HVAC Canyon/Piping | AMC | | | X | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Roof Framing | Rose | | | X | X | | | | | | | | | | | | | | | | | | | | | | | | |
| | Roof Framing Pick Up | Rose | | | X | X | | | | | | | | | | | | | | | | | | | | | | | | |
| | Interior Plywood | Rose | | | X | X | | | | | | | | | | | | | | | | | | | | | | | | |
| | Drip Edge Metal | ASM | | | | X | X | | | | | | | | | | | | | | | | | | | | | | | |
| | Sheathing @ Staff Lounge | Standard | | | X | X | X | | | | | | | | | | | | | | | | | | | | | | | |
| | Mid Level Framing | Standard | | | X | X | X | X | | | | | | | | | | | | | | | | | | | | | | |
| | Rough Plumbing Staff Lounge | Stanton | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | Sheathing | Standard | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | SolaTube Install | ASM | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | Rough Fire Sprinkler Mid Level | A1 | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | Cayon Level MEP Inspection | MEP's | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | Rough Elec install at Canyon Level | Par | | | X | X | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| | Install Door Frames Mid Level | McKernan | | | | | | | | | | X | X | | | | | | | | | | | | | | | | | |
| | Rough Plumbing Mid Level | Stanton | | | X | X | X | X | X | | | X | X | X | | | | | | | | | | | | | | | | |
| | Install Roofing | AGR | | | | | | X | X | | | X | X | X | X | X | | | | | | | | | | | | | | |
| | Sky Light Install | PCG | | | | | | | | | | X | X | X | X | X | | | | | | | | | | | | | | |
| | Rough HVAC/Piping Mid Level | AMC | | | | X | X | X | X | | | X | X | X | X | X | | | | | | | | | | | | | | |
| | Window Installation Mid Level | PCG | | | | | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | | | | | |
| | Rough Elec Install Mid Level | Par | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | | | | | |
| | Exterior Sheet Metal | ASM | | | | | | | | | | | | X | X | X | | | X | X | X | X | X | | | | | | | |
| | Lathing System | Standard | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X |
| | Hang Drywall | Standard | | | | | | | | | | | | | | | | | X | X | X | X | X | | | X | X | X | X | X |
| | **Off Site Work** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Manage BMP's | Soltek | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X |
| | Traffic Control on Thorn | Soltek | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X |
| | Install Masonry Wall | SM | | | X | X | X | X | X | | | X | X | X | | | | | | | | | | | | | | | | |
| | Install 18" Storm | Stanton | | | X | X | X | X | X | | | X | X | X | X | X | | | | | | | | | | | | | | |
| | Survey Sewer | XYZ | | | | | | | | | | | | | X | X | | | | | | | | | | | | | | |
| | Water Proof Wall | Alcala | | | | | | | | | | | | | X | X | | | X | X | X | | | | | | | | | |
| | Sewer Tie In | Stanton | | | | | | | | | | | | | | | | | X | X | X | X | X | | | X | X | X | X | X |