SIS Inc.
Scheduling and Information Services

3 Week Schedule
Date:
Name: Horton JUF

Sched ID	Work Description	Last Week							This Week							Next Week							2 Weeks Out					Status / % Complete	Notes / Resources
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		
	Over Ex Footing at West Wall	*	*																									100%	
	Fill Footing Sub Grade W/DG			*	*	*																						100%	
	Export Unsuitable/Excess Dirt								*	*	*	*	*			*	*	*	*	*								15%	
	Excavate Footing/Key West Wall															*	*	*										0%	
	Set Rebar West Wall																	*	*	*					*	*	*	0%	
	Pour West Wall Footing																						*					0%	
	Form West Wall																							*	*	*	*	0%	
	Re-Route 8"&3" Water Lines																						*	*	*	*	*	0%	

(Complete on Thur. or Fri. of each week)