02/26/18 to 03/16/18

O'Farrell Charter School 2/26/2018
Track Improvements

3 Week Look Ahead

	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	12-Mar	13-Mar	14-Mar	15-Mar	16-Mar
Activity															
Mulch	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Planting 1 & 5 Gallon		X	X												
Grading for DG						X	X	X	X						
DG Headerboard								X	X	X	X				
Bioswales				X	X	X	X								
Planting Bioswales								X	X						
Jutenetting										X	X	X	X		
Fine Grade Planters											X	X	X	X	X
Install Scoreboards								X	X						
*******Pending Storm Drain Tie In Permit**															
*******Pending Spoil Placement by others on top of Gravel Area**															