04/02/18 to 04/20/18

O'Farrell Charter School 4/2/2018
Track Improvements

3 Week Look Ahead

	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr
Activity															
Install DG	X	X	X	X											
Install Irrigation						X	X								
Jute Netting		X	X	X	X										
Mulch	X	X	X	X	X	X	X	X	X	X					
Dug Out Concrete								X							
*******Pending Storm Drain Tie In Permit**															
*******Pending Spoil Placement by others on top of Gravel Area**															