San Diego Un
SCHOOL DISTRICT

Project: HORTON JOINT USE FIELD CZ18-0539

Two Week Look Ahead

PALM ENGINEERING CONSTRUCTION COMPANY, INC.
7330 Opportunity Road, Suite 1, San Diego, CA 92111
(619) 291-1495, fax (619) 291-0482

				May							May							May/June				
				14	15	16	17	18			21	22	23	24	25			28	29	30	31	1
NUMBER	**ACTIVITY DESCRIPTION**	**RESPONSIBILITY**	**CREW SIZE**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**
86.00	Excavatre Rip Rap			*																		
86	Excavate 8" Storm Drain			*	*																	
86	Lay 8" Storm Drain					*																
90.00	Import Sand Fines						*															
93.00	Fill Keyways							*			*	*						H				
93.00	Improrт Class C DG										*	*	*					O				
93.00	Build Chokers/Mow Curbs											*	*	*	*			L				
92.00	Mobilize Curb Machine												*					I				
92.00	Cut Mow Curb Sub-Grade													*	*			D				
92.00	Set Mow Curb String Line (Outside)																	A	*			
92.00	Curb Machine Dry Run (Outside)																	Y		*		
92.00	Pour Mow Curb (Outside)																				*	
92.00	Set Mow Curb String Line (Inside)																				*	*
92.00	Curb Machine Dry Run (Inside)																					*
85.00	Lay Out West Wall Footing												*									
85.00	Excavate West Wall Footing													*	*							
85.00	Place Rebar West Wall Footing																		*			
85.00	West Wall Footing Inspection																		*			
85.00	Pour West Wall Footing																			*		