San Diego Unified
SCHOOL DISTRICT

PALM ENGINEERING CONSTRUCTION COMPANY, INC.
7330 Opportunity Road, Suite 1, San Diego, CA 92111
(619) 291-1495, fax (619) 291-0482

Project: HORTON JOINT USE FIELD CZ18-0539

Three Week Look Ahead

		June							June							July							July				
		18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13
TASK	**COMMENTS**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**	**S**	**S**	**M**	**T**	**W**	**T**	**F**
CIP Wall Forms	85.00	*	*															**H**									
Place Concrete CIP Wall	85			*														**O**									
Cure Time CIP Wall	85				*	*	*	*										**L**									
Remove Forms/Clean Footing CIP Wall	85.00								*	*								**I**									
WaterProofing/Sub-Drainage	85.00										*	*						D									
Backfill CIP Wall	84.00												*			*		A									
Build Slope/ Complete Mow Curb Choker	84.00																*	Y									
Complete Storm Drain	86.00																		*	*							
InLine Fence Mob/Layout/Post Install	98.00											*	*			*	*	N	*	*			*	*	*	*	*
Complete Mow Curb	92.00																	O	*	*			*	*			
2" Water Main Tie In	87.00															*	*										
Drinking Fountain Install	95.00																	W	*	*							
Irrigation JUF	87.00																	**O**					*	*	*	*	*
DG Import JUF	93.00																	R							*	*	*
Top Soil Import	91.00																	K									*