

Crawford HS Tennis-Softball

Date Submitted: 8/15/2017

New Work Covering Period **8/7/2017** to **8/25/2017**

Area of Work		Previous Week														
		7-Aug-17	8-Aug-17	9-Aug-17	10-Aug-17	11-Aug-17	14-Aug-17	15-Aug-17	16-Aug-17	17-Aug-17	18-Aug-17	21-Aug-17	22-Aug-17	23-Aug-17	24-Aug-17	25-Aug-17
Activity #	Trade	Site														
	Irrigation - Cap-Re-route															
	Survey															
	Grading Section Cut - Over ex															
	Electrical Underground															
	Excavate Swale															
	Retaining Wall	D			R	R	PC	F	F	R	R	PC				

- NOTES:
- S SWPPP District schedule a SWPPP meeting
 - IS Import Soil Need approval for Import Soil
 - D Drilling Peirs Curtis Drilling - Retaining wall peirs
 - R Rebar Rebar for Retaining wall and footing
 - PC Pour Concrete Pour Concrete peirs and footings