



San Diego Unified School District

PHYSICAL PLANT OPERATIONS CENTER ANNEX
4860 Ruffner Street, San Diego, CA 92111-1522

(858) 496-1902
Fax: (858) 496-1953

Graham Champion
Labor Compliance and
Construction Contracts Supervisor

September 25, 2020

Mr. Stephen Thompson
Solpac Construction, Inc.
dba Soltek Pacific Construction Company
2424 Congress Street
San Diego, CA 92110

Dear Mr. Thompson:

Subject: CZ-19-0673-42 – Design Build Construction of Heating, Ventilation, and Air Conditioning (HVAC) at Multiple Sites – Package A (SDUSD Project # 91690071.1)

Notice to Proceed: No. 09R3– HVAC Construction at La Jolla Elementary School

This letter constitutes your *revised* notice to proceed with HVAC work at La Jolla ES per your proposal for a time extension request sent to Patsy Mitchell dated August 29, 2020 for the not-to-exceed amount of **\$3,218,906.14**.

NTP 09 La Jolla ES Construction	\$3,067,565.62
NTP 09 La Jolla ES Contingency	\$151,340.52


Work shall begin on December 18, 2019, and be completed by ~~September 30, 2020~~ **November 30, 2020**.

Please refer to this NTP number on all your correspondence and invoices.

Original invoice should be sent to:
San Diego Unified School District
PPO Center, Attn: Catherine Bendixen
4860 Ruffner Street
San Diego, CA 92111

Please call your construction manager if you have any questions regarding this NTP. Invoicing inquiries should be directed to Catherine Bendixen at (858) 637-6246.

Sincerely,


Graham Champion
Labor Compliance and Construction Contracts Supervisor

GC:cp

Attachment

C: D. Nestor, P. Mitchell, K. Shroyer, PSA



Corporate Office
2424 Congress Street
San Diego, CA 92110-2888
Phone 619-296-6247 Fax 619-296-7109
Estimating Fax 619-296-4314
Contractor License 886641 EOE
www.soltekpacific.com

August 29, 2020

San Diego Unified School District
Construction Office
4860 Ruffner Street
San Diego, CA 92111

Attention: Ms. Patsy Mitchell, Construction Manager
Contract No. CZ-19-0673-42 SDUSD HVAC Design Build Projects
School: La Jolla Elementary School
Subject: Request for Time Extension to NTP

Dear Ms. Mitchell,

This letter is sent to request an extension of time to NTP 09R1. Please be advised the Work associated with the NTP is estimated to be completed on or about October 30, 2020, eclipsing the current NTP completion date of September 30, 2020. We hereby respectfully request a time extension to the NTP to November 30, 2020 to allow for the completion of the Work and final billing.

Thank you in advance for your assistance with this matter. Please do not hesitate to contact me with any questions or comments you may have regarding this matter. I can be reached at (619) 296-6247, ext. 133, or mhofmann@soltekpacific.com.

Sincerely,

Soltek Pacific Construction

A handwritten signature in blue ink, appearing to read 'Mark Hofmann', is written over a light blue horizontal line.

Mark Hofmann
Sr. Project Manager

cc: file