C.W. Driver
BUILDERS SINCE 1919

3 WEEK LOOK AHEAD SCHEDULE

PROJECT: Mira Mesa HS WSM
JOB NUMBER: 230024
DATE: 8/12/2024
PREPARED BY: Norm Gilstrap

Activity ID	ACTIVITY DESCRIPTION	Duration	START	FINISH	MON 8/5	TUE 8/6	WED 8/7	THUR 8/8	FRI 8/9	SAT 8/10	SUN 8/11	MON 8/12	TUES 8/13	WED 8/14	THUR 8/15	FRI 8/16	SAT 8/17	SUN 8/18	MON 8/19	TUE 8/20	WED 8/21	THU 8/22	FRI 8/23	SAT 8/24	SUN 8/25	MON 8/26	TUE 8/27	WED 8/28	THU 8/29	FRI 8/30	SAT 8/31	SUN 9/1
MOBILIZATION AND PAD-READY WORK																																
SITE-1250	DEMO WALL AND FENCE	10	1/16/2024	8/13/2024	X	X	X	X	X			X	X																			
SITE UTILITIES																																
DOMESTIC WATER & NATURAL GAS																																
SITE-1550	EXCAVATE & INSTALL GAS	10	8/12/2024	8/23/2024								X	X	X	X				X	X	X	X	X									
FIRE WATER																																
SITE-1210	EXCAVATE FOR FIRE WATER	5	7/25/2024	8/12/2024	X	X	X	X	X			X																				
SITE-1670	SHADE AND INSTALL FIRE WATER PIPING	5	7/26/2024	8/14/2024	X	X	X	X	X			X	X	X																		
SITE-1690	BACKFILL FIRE WATER	5	8/5/2024	8/16/2024	X	X	X	X	X			X	X	X	X	X																
SITE-1540	TEST FIRE WATER (HYDRO)	5	8/19/2024	8/23/2024															X	X	X	X	X									
ELECTRICAL																																
LUNCH SHELTERS																																
SITE4350	SHADE, INSTALL, AND BACKFILL ELECTRICAL CONDUIT - LUNCH SHELTERS (PHASE 1.	15	8/12/2024	8/30/2024								X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
BUILDING 900 AND TWAIN																																
SITE4320	INSTALL LOW VOLTAGE FEEDS TO BLDG 900	10	5/6/2024	8/23/2024	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
SITE4330	INSTALL FIRE ALARM SITE FEED TO BLDG 900	10	5/6/2024	8/23/2024	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X									
SITE4340	INSTALL SITE LIGHTING BETWEEN BLDG 900 & TWAIN	10	8/12/2024	8/23/2024								X	X	X	X	X			X	X	X	X	X									
PHASE 1																																
BUILDING 900																																
STRUCTURE																																
FIRST FLOOR																																
ZONE A, B, & C TYPICAL																																
PH1-A1-1140	PLACE STEEL COLUMNS - LEVEL 1 ZONE A - BLDG 900	2	8/21/2024	8/22/2024																	X	X										
PH1-A1-1150	PLACE STEEL BEAMS - LEVEL 1 ZONE A - BLDG 900	4	8/23/2024	8/28/2024																			X			X	X	X				
PH1-A1-3130	PLACE STEEL COLUMNS - LEVEL 1 ZONE B - BLDG 900	2	8/28/2024	8/29/2024																								X	X			
PH1-A1-1170	PLACE STEEL ROOF - LEVEL 1 ZONE A - BLDG 900	4	8/29/2024	9/4/2024																									X	X		
PH1-A1-3150	PLACE STEEL BEAMS - LEVEL 1 ZONE B - BLDG 900	4	8/30/2024	9/5/2024																										X		
TWAIN BUILDING																																
STRUCTURE																																
PH1-TWA-1170	PLACE STEEL COLUMNS - LEVEL 1 - BLDG TWAIN	5	8/21/2024	8/27/2024																	X	X	X			X	X					
PH1-TWA-1180	PLACE STEEL BEAMS - LEVEL 1 - BLDG TWAIN	8	8/28/2024	9/9/2024																								X	X	X		
OFF SITE UTILITIES																																
PH1-SITE-1070	INSTALL/TAP IRRIGATION PIPE - BLDG TWAIN	5	8/12/2024	8/16/2024								X	X	X	X	X																
PH1-SITE-1080	BACKFILL IRRIGATION & RESURFACE TRENCHES - BLDG TWAIN	5	8/19/2024	8/23/2024															X	X	X	X	X									
PH1-SITE-1100	INSTALL IRRIGATION BACKFLOW & CAGE3 - BLDG TWAIN	5	8/26/2024	8/30/2024																						X	X	X	X	X		
PHASE 1.1																																
BUILDING 400 CLASSROOMS																																
CLO-1120	OWNER AND A/E PUNCH CORRECTIONS - BLDG 400	3	7/29/2024	8/8/2024	X	X	X	X																								
PH1.1-400-1330	INSTALL INTERIOR VINYL GRAPHICS - BLDG 400	4	8/6/2024	8/12/2024		X	X	X	X			X																				
CLO-1550	FINAL CLEANING - BLDG 400	2	8/6/2024	8/7/2024		X	X																									
CLO-1140	FINAL INSPECTIONS - BLDG 400	1	8/7/2024	8/7/2024			X																									
PH1.1-400-1310	INSTALL DOORS/HARDWARE - BLDG 400	1	8/9/2024	8/9/2024					X																							
PH1.1-400-1280	INSTALL SIGNAGE - BLDG 400	4	8/12/2024	8/15/2024								X	X	X	X																	